

2526.03 CONSTRUCTION SURVEY
MONUMENT PRESERVATION
ESTIMATE PROVIDED

An estimated number of the section corners, centerline control points, and lot corners of plats of survey/subdivision plats (if applicable) that could be disturbed by the project's construction are provided below. It will be the responsibility of the contractor to research the exact number of survey monumentation that will be affected by the construction of the project. The coordinate values will be established utilizing the **NAD83 (2011)(EPOCH 2010)** datum, using the Iowa Regional Coordinate System (IaRCS) Zone **?** projection, in **U.S. survey feet**. Template examples of U.S.P.L.S. Corner Certificates and Monument Preservation Certificates can be found on the "Consultant Resources" page of the Iowa Department of Transportation website (<https://iowadot.gov/consultants-contractors/consultant-resources>). If no survey monumentation is found to be disturbed by the construction of the project, please deliver a certification that no survey monumentation was disturbed by the construction process certificate. A template of this certificate can be found on the "Consultant Resources" page of the Iowa Department of Transportation website (<https://iowadot.gov/consultants-contractors/consultant-resources>). The District Land Surveyor shall be given the opportunity to review the deliverable(s) before this item is accepted and cleared for payment.

ESTIMATED SECTION CORNER(S) - PLACE THE ESTIMATED NUMBER OF SECTION CORNERS HERE.

ESTIMATED CENTERLINE POINTS - PLACE THE ESTIMATED NUMBER OF CENTERLINE POINTS HERE.

ESTIMATED LOT CORNERS - PLACE THE ESTIMATED NUMBER OF LOT CORNERS HERE. (IF APPLICABLE)