IOWA DEPARTMENT OF TRANSPORTATION

To FILE Date May 16, 2022

From Brad Azeltine

Bureau Location and Environment

Subject Asbestos Inspection

The asbestos inspection requested by Bridges and Structures has been completed. The results are as follows:

DATE OF INSPECTION – May 3, 2022
CERTIFIED AHERA INSPECTOR(S) – Brad Azeltine
COUNTY – Harrison
PROJECT NO. – IMX-029-5(266)78—02-43
BRIDGE MAINTENANCE # – 4377.6R029/4377.6L029
FHWA # – 028150/028160
ITEM – NB & SB I-29 Bridges over Allen Creek 1.9 Mi. N. of US 30

SAMPLE #1 – Tar sealant in the joints between the pavement approaches and the bridge deck and on the joints between the end of the approach curbs and the concrete bridge railings - NB , 10 sq. ft.
TEST RESULTS – No asbestos present

SAMPLE #2 – Tar sealant in the joints between the pavement approaches and the bridge deck and on the joints between the end of the approach curbs and the concrete bridge railings - SB, 14 sq. ft.
TEST RESULTS – No asbestos present

SAMPLE #3 – Joint filler in the vertical joints between the outside corners of the abutments and the bridge deck - SB, 16 sq. ft.
TEST RESULTS – No asbestos present

SAMPLE #4 – Joint filler between the top of the south abutment and the diaphragms - SB, 26 sq. ft.
TEST RESULTS – No asbestos present

SAMPLE #5 – Joint filler in the vertical joints between the outside corners of the north abutment and the bridge deck - NB, 8 sq. ft.
TEST RESULTS – 3% chrysotile asbestos

SAMPLE #6 – Joint filler in the vertical joints near the ends of the repaired concrete bridge railings - SB, 6 sq. ft.
TEST RESULTS – No asbestos present

ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106390
Project #: 4377.6R029

Sample Description: **Client #** 1

Tar

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	ND
Crocidolite:	ND
Total Asbestiforms:	ND

Other Components	
Cellulose:	3
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	97

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106391
Project #: 4377.6R029

Sample Description: **Client #** 2

Tar

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	ND
Crocidolite:	ND
Total Asbestiforms:	ND

Other Components	
Cellulose:	1
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	99

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106392
Project #: 4377.6R029

Sample Description: **Client #** 3

Joint Filler

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Brown/Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	ND
Crocidolite:	ND
Total Asbestiforms:	ND

Other Components	
Cellulose:	95
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	5

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106393
Project #: 4377.6R029

Sample Description: **Client #** 4

Joint Filler

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Brown/Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	ND
Crocidolite:	ND
Total Asbestiforms:	ND

Other Components	
Cellulose:	90
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	10

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106394
Project #: 4377.6R029

Sample Description: **Client #** 5

Joint Filler

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	3
Crocidolite:	ND
Total Asbestiforms:	3

Other Components	
Cellulose:	22
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	75

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



ANALYTICAL REPORT

IOWA ENVIRONMENTAL SERVICES, INC
iesiowa.com
11101 Aurora Avenue, Urbandale, Iowa 50322
Phone: 515-279-8042 Fax: 515-279-1853

IDOT
800 Lincoln Way
Ames, IA 50010

Lab Id #: 106395
Project #: 4377.6R029

Sample Description: **Client #** 6

Joint Filler

Date Taken: 5/3/2022 **Date Received:** 5/5/2022

Asbestos Identification

Sample Color: Brown/Black


Fibrous Asbestiforms	**Estimated % by volume**
Actinolite/Tremolite:	ND
Amosite:	ND
Anthophylite:	ND
Chrysotile:	ND
Crocidolite:	ND
Total Asbestiforms:	ND

Other Components	
Cellulose:	90
Fibrous Glass:	ND
Synthetics	ND
Perlite:	ND
Horse Hair:	ND
Quartz:	ND
Other Fibrous Component	ND
Nonfibrous	10

Analyst Notes:

All analysis are performed by polarized light microscopy using the EPA 600/R-93-116 Method. Disclaimer: PLM has been known to miss asbestos in a small percentage of samples reported which contain asbestos. Thus negative results cannot be guaranteed. Iowa Environmental Services, Inc. suggest that samples reported as <1% or nondetected to be tested with either SEM or TEM. The above analytical report relates only to the sample submitted for analysis. This report may not be reproduced, except in full without written approval of Iowa Environmental Services, Inc. This laboratory is not responsible for the accuracy of results when requested to physically separate and analyse layered samples. Member of the American Industrial Hygiene Association(AIHA) Bulk Quality Assurance Program, Laboratory ID: 101039

Analyzed By: Robert L. Sigmund, Jr. **Date Analyzed:** 5/5/2022



IOWA ENVIRONMENTAL SERVICES Inc.

11101 Aurora Avenue, Urbandale Iowa 50322
PHONE: 515-279-8042 FAX: 515-279-1853
WWW.IESIOWA.COM

CHAIN OF CUSTODY RECORD

Client Name: Iowa DOT
ATTN: Brad Azeltine

Address: 800 Lincoln Way
Ames, IA 50010

Phone #: 515-239-1938

FAX #: 515-239-1726

Project: 4377.6R029

Date Samples: 5-3-2022

Date Submitted:

P.O. #: 8023

Email: brad.azeltine@iowadot.us

DATE	SAMPLE #	SAMPLE DESCRIPTION	ASBESTOS/MOLD BULK	AIR		
				TIME	FLOW	VOLUME
5-3-2022	1	Tar	Asb			
	2	"				
	3	Joint Filler				
	4	" "				
	5	" "				
	6	" "				

Relinquished by: _____ Date/Time: 5-5-2022 0900

Received by: _____ Date/Time: 5-5-2022

Relinquished by: _____ Date/Time: _____

Received by: _____ Date/Time: _____