8/11/2026 10:45 AM

IOWA | DOT

CONTRACTS AND SPECIFICATIONS BUREAU
Proposal

Proposal ID: 12-0035-083-A **Letting Date:** September 15, 2026
Call Order: 302
Proposal Work Type: PRECAST RCB CULVERT
DBE Goal: 0.0%
Contracting Authority: IOWA DEPARTMENT OF TRANSPORTATION
Proposal Guaranty: $375,000.00

This proposal includes the following project(s):

Project Number: BRFN-003-5(83)--39-12 **County:** BUTLER
Project Work Type: PRECAST RCB CULVERT **Route:** IOWA 3
Location: Hartgraves Creek Overflow 0.5 mi W of Co Rd T16
Road System: PRIMARY ROAD (on NHS)
Federal Aid - Wages: Non-Federal Aid - Predetermined Wages are not in Effect

IOWA | DOT

Contracts and Specifications Bureau

Contract Time

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

Site ID	Site Details				Liquidated Damages
00	Late Start Date	04/05/2027	140	WORK DAYS	$2,000.00
	Overall Site.				
01	Late Start Date	05/10/2027	90	WORK DAYS	$5,000.00
	Site 1. See description below.				

(*) - Indicates Cost Plus Time Site. See Schedule of Items for Cost Per Unit

IOWA | DOT

Contracts and Specifications Bureau

Notes

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

Notes :

Site 01

This site is for all work on IA3. This site will be considered complete when IA3 is open to traffic.

IOWA DOT

Contracts and Specifications Bureau

Proposal Specifications List

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

Note	Description
001.2023	*** STANDARD SPECIFICATIONS -- SERIES 2023 *** The Iowa Department of Transportation STANDARD SPECIFICATIONS FOR HIGHWAY AND BRIDGE CONSTRUCTION, SERIES 2023, plus applicable General Supplemental Specifications, Developmental Specifications, Supplemental Specifications AND Special Provisions shall apply to construction work on this contract.
410.11	*** STORM WATER POLLUTION PREVENTION PLAN *** A Storm Water Pollution Prevention Plan has been developed by the Contracting Authority for one or more projects on this contract. See the project plans (or other contract document) for specific Storm Water Pollution Prevention Plan details.
500.01	*** WINTER WORK *** The free time allowed between November 15 and April 1 will not be permitted on this project. The Contractor shall work during the winter on all working days as defined in Article 1101.03 'Working Day'.
720.101	*** R-O-W CERTIFICATE *** This Estimating Proposal has an attachment of the "RIGHT OF WAY CERTIFICATE". This attachment is a part of the proposal form.
DS-23032	DEVELOPMENTAL SPECIFICATIONS FOR ELECTRONIC TICKETING
GS-23006	GENERAL SUPPLEMENTAL SPECIFICATIONS FOR HIGHWAY AND BRIDGE CONSTRUCTION

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0010	2101-0850001 CLEARING AND GRUBBING	1.078 ACRE	_____._____		_____._____	
0020	2102-0425070 SPECIAL BACKFILL	530.632 TON	_____._____		_____._____	
0030	2102-2710070 EXCAVATION, CLASS 10, ROADWAY AND BORROW	1,758.000 CY	_____._____		_____._____	
0040	2102-2710090 EXCAVATION, CLASS 10, WASTE	10,526.000 CY	_____._____		_____._____	
0050	2102-2713090 EXCAVATION, CLASS 13, WASTE	878.000 CY	_____._____		_____._____	
0060	2105-8425005 TOPSOIL, FURNISH AND SPREAD	3,190.000 CY	_____._____		_____._____	
0070	2105-8425015 TOPSOIL, STRIP, SALVAGE AND SPREAD	5,345.000 CY	_____._____		_____._____	
0080	2107-0425020 COMPACTING BACKFILL ADJACENT TO BRIDGES, CULVERTS OR STRUCTURES	232.100 CY	_____._____		_____._____	
0090	2107-0875000 COMPACTION WITH MOISTURE AND DENSITY CONTROL	37,448.000 CY	_____._____		_____._____	
0100	2107-0875100 COMPACTION WITH MOISTURE CONTROL	1,512.000 CY	_____._____		_____._____	
0110	2115-0100000 MODIFIED SUBBASE	430.940 CY	_____._____		_____._____	
0120	2121-7425020 GRANULAR SHOULDERS, TYPE B	288.319 TON	_____._____		_____._____	

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0130	2122-5500060 PAVED SHOULDER, HOT MIX ASPHALT MIXTURE, 6 IN.	497.800 SY	_____._____		_____._____	
0140	2123-7450000 SHOULDER CONSTRUCTION, EARTH	58.000 STA	_____._____		_____._____	
0150	2303-1031750 HOT MIX ASPHALT STANDARD TRAFFIC, BASE COURSE, 3/4 IN. MIX	516.015 TON	_____._____		_____._____	
0160	2303-1032500 HOT MIX ASPHALT STANDARD TRAFFIC, INTERMEDIATE COURSE, 1/2 IN. MIX	348.754 TON	_____._____		_____._____	
0170	2303-1033500 HOT MIX ASPHALT STANDARD TRAFFIC, SURFACE COURSE, 1/2 IN. MIX, NO SPECIAL FRICTION REQUIREMENT	174.377 TON	_____._____		_____._____	
0180	2303-1258343 ASPHALT BINDER, PG 58-34S, STANDARD TRAFFIC	62.349 TON	_____._____		_____._____	
0190	2312-8260051 GRANULAR SURFACING ON ROAD, CLASS A CRUSHED STONE	921.120 TON	_____._____		_____._____	
0200	2315-8275025 SURFACING, DRIVEWAY, CLASS A CRUSHED STONE	257.343 TON	_____._____		_____._____	
0210	2401-6745625 REMOVAL OF EXISTING BRIDGE	 LUMP SUM	 LUMP SUM		_____._____	
0220	2401-6750001 REMOVALS, AS PER PLAN	 LUMP SUM	 LUMP SUM		_____._____	

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0230	2402-0425040 FLOODED BACKFILL	606.100 CY	_____._____		_____._____	
0240	2416-0100024 APRONS, CONCRETE, 24 IN. DIA.	2.000 EACH	_____._____		_____._____	
0250	2416-0100042 APRONS, CONCRETE, 42 IN. DIA.	1.000 EACH	_____._____		_____._____	
0260	2416-1180024 CULVERT, CONCRETE ROADWAY PIPE, 24 IN. DIA.	116.000 LF	_____._____		_____._____	
0270	2416-1180042 CULVERT, CONCRETE ROADWAY PIPE, 42 IN. DIA.	81.000 LF	_____._____		_____._____	
0280	2417-0225018 APRONS, METAL, 18 IN. DIA.	2.000 EACH	_____._____		_____._____	
0290	2417-1040018 CULVERT, CORRUGATED METAL ENTRANCE PIPE, 18 IN. DIA.	55.600 LF	_____._____		_____._____	
0300	2422-0360018 APRONS, UNCLASSIFIED, 18 IN. DIA.	4.000 EACH	_____._____		_____._____	
0310	2422-1722018 CULVERT, UNCLASSIFIED ENTRANCE PIPE, 18 IN. DIA.	200.000 LF	_____._____		_____._____	
0320	2435-0140210 MANHOLE, STORM SEWER, SW-402 MODIFIED	1.000 EACH	_____._____		_____._____	
0330	2435-0251230 INTAKE, SW-512, 30 IN.	2.000 EACH	_____._____		_____._____	
0340	2502-8212034 SUBDRAIN, LONGITUDINAL, (SHOULDER) 4 IN. DIA.	1,350.000 LF	_____._____		_____._____	

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0350	2502-8221305 SUBDRAIN OUTLET, DR-305	2.000 EACH	_____._____		_____._____	
0360	2502-8221306 SUBDRAIN OUTLET, DR-306	14.000 EACH	_____._____		_____._____	
0370	2503-3775042 GATE, OUTLET CONTROL, FLAP, 42 IN.	1.000 EACH	_____._____		_____._____	
0380	2505-4008120 REMOVAL OF STEEL BEAM GUARDRAIL	492.000 LF	_____._____		_____._____	
0390	2506-4984000 FLOWABLE MORTAR	22.500 CY	_____._____		_____._____	
0400	2507-3250005 ENGINEERING FABRIC	1,761.200 SY	_____._____		_____._____	
0410	2507-6800032 REVETMENT, CLASS C	1,080.000 TON	_____._____		_____._____	
0420	2507-6800061 REVETMENT, CLASS E	612.800 TON	_____._____		_____._____	
0430	2510-6745850 REMOVAL OF PAVEMENT	1,983.000 SY	_____._____		_____._____	
0440	2519-3280000 FENCE, FIELD	1,521.200 LF	_____._____		_____._____	
0450	2519-3300400 FIELD FENCE BRACE PANELS	18.000 EACH	_____._____		_____._____	
0460	2519-4200140 REMOVAL OF FENCE, FIELD	1,539.000 LF	_____._____		_____._____	
0470	2520-3350010 FIELD LABORATORY	1.000 EACH	_____._____		_____._____	

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0480	2524-6765010 REMOVE AND REINSTALL SIGN AS PER PLAN	4.000 EACH	_____._____		_____._____	
0490	2524-6765016 REMOVE AND REINSTALL REFERENCE LOCATION SIGN	1.000 EACH	_____._____		_____._____	
0500	2524-9089100 DELINEATOR, RIGID - TYPE I	5.000 EACH	_____._____		_____._____	
0510	2524-9276010 PERFORATED SQUARE STEEL TUBE POSTS	51.000 LF	_____._____		_____._____	
0520	2524-9276021 PERFORATED SQUARE STEEL TUBE POST ANCHOR, BREAK-AWAY SOIL INSTALLATION	4.000 EACH	_____._____		_____._____	
0530	2526-8285010 CONSTRUCTION SURVEY, MONUMENT PRESERVATION	LUMP SUM	LUMP SUM		_____._____	
0540	2526-8285020 CONSTRUCTION SURVEY, CONTROL POINT SURVEY	LUMP SUM	LUMP SUM		_____._____	
0550	2526-8285030 CONSTRUCTION SURVEY, RIGHT OF WAY	LUMP SUM	LUMP SUM		_____._____	
0560	2526-8285040 CONSTRUCTION SURVEY, LOCATION SURVEY	LUMP SUM	LUMP SUM		_____._____	
0570	2527-9263209 PAINTED PAVEMENT MARKINGS, WATERBORNE OR SOLVENT-BASED	13.070 STA	_____._____		_____._____	
0580	2528-2518000 SAFETY CLOSURE	3.000 EACH	_____._____		_____._____	

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0590	2528-8445110 TRAFFIC CONTROL	LUMP SUM	LUMP SUM		_____	_____
0600	2533-4980005 MOBILIZATION	LUMP SUM	LUMP SUM		_____	_____
0610	2548-0000100 MILLED SHOULDER RUMBLE STRIPS, HMA SURFACE	9.620 STA	_____	_____	_____	_____
0620	2548-0000115 ENGINEERED EMULSION FOR FOG SEAL (SHOULDER RUMBLE STRIPS)	10.400 GAL	_____	_____	_____	_____
0630	2599-9999003 ('CUBIC YARDS' ITEM) EMBANKMENT-IN-PLACE, CONTRACTOR FURNISHED, COHESIVE	37,450.000 CY	_____	_____	_____	_____
0640	2601-2634100 MULCHING	11.340 ACRE	_____	_____	_____	_____
0650	2601-2636015 NATIVE GRASS SEEDING	4.520 ACRE	_____	_____	_____	_____
0660	2601-2636043 SEEDING AND FERTILIZING (RURAL)	1.150 ACRE	_____	_____	_____	_____
0670	2601-2638352 SLOPE PROTECTION, WOOD EXCELSIOR MAT	207.000 SQ	_____	_____	_____	_____
0680	2601-2642100 STABILIZING CROP - SEEDING AND FERTILIZING	5.670 ACRE	_____	_____	_____	_____
0690	2602-0000020 SILT FENCE	2,093.000 LF	_____	_____	_____	_____
0700	2602-0000030 SILT FENCE FOR DITCH CHECKS	773.000 LF	_____	_____	_____	_____

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0001
ROADWAY ITEMS

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0710	2602-0000071 REMOVAL OF SILT FENCE OR SILT FENCE FOR DITCH CHECKS	2,866.000 LF	_____._____		_____._____	
0720	2602-0000101 MAINTENANCE OF SILT FENCE OR SILT FENCE FOR DITCH CHECK	287.000 LF	_____._____		_____._____	
0730	2602-0000130 TEMPORARY SEDIMENT CONTROL BASIN	1.000 EACH	_____._____		_____._____	
0740	2602-0000135 REMOVAL OF TEMPORARY SEDIMENT CONTROL BASIN	1.000 EACH	_____._____		_____._____	
0750	2602-0000140 MAINTENANCE OF TEMPORARY SEDIMENT CONTROL BASIN	3.000 EACH	_____._____		_____._____	
0760	2602-0010010 MOBILIZATIONS, EROSION CONTROL	1.000 EACH	600.00000		600.00	
0770	2602-0010020 MOBILIZATIONS, EMERGENCY EROSION CONTROL	1.000 EACH	1,200.00000		1,200.00	

Section: 0001 **Total:** _____._____

IOWA | DOT

Contracts and Specifications Bureau

Proposal Schedule of Items

Proposal ID: 12-0035-083-A **Call Order:** 302 **Letting Date:** September 15, 2026

SECTION: 0002

ITEMS FOR A TRIPLE 12' X 10' X 235'-0 PRECAST REINFORCED CONCRETE BOX CULVERT

Proposal Line Number	Item Number Item Description	Item Quantity and Units	Unit Price		Bid Amount	
			Dollars	Cents	Dollars	Cents
0780	2402-2720000 EXCAVATION, CLASS 20	6,744.000 CY	_____	_____	_____	_____
0790	2402-3825025 GRANULAR MATERIAL FOR BLANKET	475.000 CY	_____	_____	_____	_____
0800	2415-2111210 PRECAST CONCRETE BOX CULVERT, 12 FT. X 10 FT.	702.000 LF	_____	_____	_____	_____
0810	2415-2201210 PRECAST CONCRETE BOX CULVERT STRAIGHT END SECTION, 12 FT. X 10 FT.	6.000 EACH	_____	_____	_____	_____
0820	2526-8285040 CONSTRUCTION SURVEY, LOCATION SURVEY	LUMP SUM	LUMP SUM		_____	_____
0830	2533-4980005 MOBILIZATION	LUMP SUM	LUMP SUM		_____	_____

Section: 0002 **Total:** _____._____

Total Bid: _____._____